GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Department of Tribal Welfare -Budget - Paderu division - Rejuvenation of Coffee Plantation/ Major work grant -Work for "Construction of 1000 metric tons (MTs) Capacity Girijan Cooperative Corporation (GCC) Coffee Godown at Downuru (V) in Koyyuru (M) of ASR District, Est.Cost.Rs.195.00/103.00lakhs" - Revised estimate technically sanctioned - Entrustment of additional work to the same agency - Permission - Accorded.

DEPARTMENT OF TRIBAL WELFARE (BUDGET)

G.O.Rt.No.46 **Dated.07.03.2024**

Read:

From the ENC, TW, Vijayawada, Lr.Rc.No.DEEII/AEEII/GCC/Coffee Godown/ Dated.19.02.2024 received on 29.02.2024

****

O R D E R :

In the letter read above, the Engineer-in-Chief, Tribal Welfare, Vijayawada has stated that, the work "Construction of 1000 metric tons (MTs) Capacity Girijan Cooperative Corporation (GCC) Coffee Godown at Downuru (V) in Koyyuru (M) of ASR District Est.Rs.103.00lakhs" sanctioned under Rejuvenation of Coffee Plantation/ Major work grant and technically sanctioned for Rs.103.00lakhs. The work was entrusted to Sri. K. Govinda Rao, Chintapalli on tender basis at 3.06% excess over the ECV with a completion period of 06 months i.e., up to 22.06.2022. Originally it was proposed to construct a Godown of size 27.35x21.85m. But, later it was converted as an integrated coffee processing unit modified by Managing Director, Girijan Cooperative Corporation (GCC) with the size of 34.00 x 36.00m and the designs were obtained & communicated on 26.12.2023 duly handing over the site by Girijan Cooperative Corporation (GCC) on 27.12.2023. Due to non handling over site and finalization designs by Girijan Cooperative Corporation (GCC) authorities the work was not grounded with in agreement time. The vice Chairman & Managing Director, Girijan Cooperative Corporation (GCC), Visakhapatnam has accorded Revised administrative sanction as per the changed scope of work i.e., with revised designs, for Rs.195.00lakhs against original sanction of Rs.103.00 lakhs .

2. The Engineer-in-Chief, Tribal Welfare submitted that as per Para 154 @ Note.6 Sub clause-2 of AP PWD code "Supplemental items of work contingent on the main contract have to be necessarily carried out through the original contractor as authorized extra by entertaining into a supplemental agreement(s). The power of executing original contracts according to delegation of powers in force regarding of who has executed the main contract in a given case, subject to however, to the condition that if the net effect of supplemental agreements to be entered into is to enhance the total value of work under the main and supplemental agreement to such an extent at sanction to revised estimate is required to a higher authority than sanction of the revised estimate from the higher authority shall be obtained before entering into supplemental agreement(s)" and requested the Government to accord permission for entrusting additional work as per revised designs and revised sanction proposed by Managing Director, Girijan Cooperative Corporation (GCC), Visakhapatnam to the original work's contractor with the same terms and conditions as per original agreement for early completion of work and to bring the building put in to utilization.

3. Government after careful examination of the proposal, hereby accord permission to entrust additional work as per revised designs and revised sanction proposed by Managing Director, Girijan Cooperative Corporation (GCC), Visakhapatnam to the original work's contractor with the same terms and conditions as per original agreement.

[P.T.O]

4. The Engineer-in-Chief, Tribal Welfare shall take necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

KANTILAL DANDE
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief (Tribal Welfare), A.P., Vijayawada.
The Director of Tribal Welfare, AP, Vijayawada.
The District Collector, ASR district.
The Project Officer, ITDA, Paderu.

Copy to:

The OSD to Deputy Chief Minister for (TW)
The P.S. to Principal Secretary to Government (TW).
Sf/Sc(2371464/2024).

//FORWARDED :: BY ORDER//

M. Srinivasa Rao
SECTION OFFICER